

Loma Linda University Health, November 2020 Campus Transformation Project Update

Project Drivers

- SB 1953 and SB 90
 - Seismic Compliance
- LLUH Growth
 - Expanded Services
 - Re-Purposing of Existing Cloverleaf Towers



Project Scope


- Building:
 - 1 Million Square Feet
 - Base Isolated
 - 268 ft. tall (Current MC is 156 ft.)
 - Combination Brace Frame Moment Frame Structure
- Program
 - All Private Beds
 - Separate Adult and Pediatric Bed Towers




Project Scope Continued...

- Program Continued...
 - Diagnostic and Treatment Podium
 - Separate Adult and CH Emergency Departments
 - Expanded and Updated Imaging Services
 - Expanded and Updated Total Care Birth Center
 - Expanded and Updated Perioperative Services (20 New ORs)
 - Expanded Cardiac Services










































CURRENT STATUS UPDATE

Ongoing Construction Activities

• TI activities levels A-16:

- Production drywall, taping and first coat paint is substantially complete through Level 15. Final patch and pain is underway at levels 2, 5, 6 and 7.
- Ceiling grid installed through Level 15
- Flooring is in progress through Level 15
- Casework on site through Level 15
- Doors have been hung through level 9

• H projects:

- Generators: Generators and enclosures in place. Electrical equipment is being installed in switchgear building. Site work ongoing. Start up to being late August/early Sept.
- Galleria/entrance lobby: Exterior skin nearing completion. Interior framing and drywall, MEP is ongoing.
 Radiant floor placed.
- Bridge connections:
 - » Schuman addition bridge: Interior framing, production drywall and elevator installation is ongoing
 - » CH connector: Bench and soffit drywall in progress. Level three extension is nearing exterior skin install.



GENERAL STATUS UPDATE


<u>Upcoming Milestones</u>

- Production Flooring Completion: Nearing completion
- Elevator Installation Completion: October
- Final Production Painting Completion: September
- HVAC Test and Balance Completion: 11/23/20
- Estimated Substantial Completion Date: 12/23/20



Site







Canopy Installation in Progress


Entrance Trellis







Pedestrian Walkway





East Amphitheater






Emergency Dept.
Sitework Underway










Moat Level




Moat space between the building and Permanent Shoring






Typical Isolator





Typical Damper





Level A




Autopsy





SPD Clean Storage










Sterile Processing Cart Washers and Sterilizers

Adult Kitchen





Adult Kitchen






Level 1


Lobby, Cafeteria, Peds Diagnostics and Adult Cardiology







Galleria Interior





Main Lobby Security





Pediatric Cath Lab

Level 2


Emergency Department and Radiology














MRI Install

MRI






Trauma Room






ED Exam Rooms









Emergency Department Nurse's Station

Level 3

Operating Rooms and Perioperative Services



Typical Operating Room Boom Installation






Hybrid OR






PACU









South OR Corridor






Floor 3 OR Men's Locker Room

Level 4

Mechanical Interstitial Space







Typical Air Handler (26 on 4th floor)





4th Floor Utility Infrastructure

Level 5 Maternity Services



Floor 5 Corridor





5th Floor Postpartum Pt Room Clinician Space & Counter















Floor 5 C-Section OR


Floor 5 Infant Resuscitation






Nursing Towers








Children's Hospital Patient Floor Check-in





Children's Hospital Patient Room Furniture

Adult Inpatient Unit Corridor






6th Floor Pt Room Headwall











Provider Workroom: 7th Floor

Construction Management




Adult Hospital Waiting Room





Elevator Finishes






16th Floor




Conference Room





Helistop





Seismic Design




Seismic Design


- > Structural
 - Base Isolated (Triple Pendulum Bearing Isolators).
 - 126 Base Isolators, Steel Pedestals
 - 28,000 Tons of Steel
- Non-Structural Design
 - Greater than 72 hours of complete self sustaining functionality
 - Water Tanks

Waste Tanks

Food Storage

- Fire Water Tanks
- Power 4 2.5 KW Emergency Generators











Preparing Isolators for Grouting





Grouting Pedestals to the Slab





Type 7 Pedestal Fabrication in Wisconsin Shop




Shop Tour Phoenix, AZ (Super Node)





















A Level Erection













Shake Table Simulation TPB Isolators



